



Project Status Report

Project Name: DASD- York Township Elementary School Project

Month: August 2026

Focus Area: Additions and Alterations Phase 1A

DALLASTOWN AREA SCHOOL DISTRICT York Township Elementary School

August 10 2026



Prepared By: Fred Kendall

Table of Contents

1 Executive Summary Report No. 24

2 Schedule

3 Progress Photos

Original contract completion date: May 01 2028

Extension of time requested: 0 days

Extension of time approved: 0 days

Percent complete 22 %

Schedule Status: -

Phase 1A- Staff back wk. of August 10 2026

BUDGET STATUS:

Contract amount: \$25,594,600.00 Total billed to date: \$5,716,873.84

Approved change orders: \$15,637.89 Paid to date: \$5,145,186.45

Revised contract amount: \$25,610,237.89

Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *Bulk Building Demolition Complete*
- *Courtyard Demolition Complete*
- *Courtyard Grading and Concrete layout Complete*
- *Phase 1A Site Domestic Water and Fire lines brought to building*
- *Phase 1A Gas Service Brought to Building and Live.*
- *Phase 1A New Electric Service Brought to Building and Live*
- *Phase 1A New Fiber and Coax Brought to Building and Live*
- *Phase 1A New Storm line and Fixtures 80%*
- *Phase 1A New Equipment Yard Retaining Wall complete.*
- *Phase 1A New Generator pad footing complete.*
- *Phase 1A Interior Select Demolition Complete*
- *Phase 1A Second Floor Window Demolition on going.*
- *Phase 1A MEP Rough Ins on going Interior*
- *Phase 1A Interior HM Frame Installation On going.*
- *Phase 1A New Addition Building Pad Established.*
- *Phase 1A New Addition footings 25%*
- *Phase 1A New Steel Column located in existing Café is installed.*

Progress Photos







