

Capital Project Updates - Finance and Operations Committee - August 13, 2026			
Active Construction			
JN	Building	Project	Comments
000-2405	000-2406	Domestic Water Supply Well Feasibility Study	Phase 1 to be completed by 8/28. Remaining work ongoing through 26/27 SY. Substantial Completion 6/2027.
000-2502	Doyle/Linden/Butler	2026 Playground Renovations	Doyle Substantially Complete. Linden and Butler Substantial Completion 8/21.
000-2503	Butler/Linden	Elevator Modernization	Final inspection week of 8/10. Substantial Completion 8/21.
000-2504	Mill Creek	2026 Paving Project	Substantially Complete.
000-2505	Kutz/Linden	2026 Envelope Repair/Replacement	Work continuing. Substantial Completion 8/21.
000-2506	Barclay/Pine Run/East	2026 Generator Replacement and CB East ATS Replacement	Work continuing. Generator deliveries delayed.
000-2601	Various schools	2026 Summer Flooring	Work continuing. Substantial Completion 8/21.
002-2401	Operations	Garage Hydraulic Lift Replacement	Lifts 1 and 2 complete. 3rd lift to begin week of 8/24.
021-2402	Mill Creek	8 Classroom Addition	Work continuing. Substantial Completion 8/21.
022-2501	Pine Run	Domestic Water Service Replacement	Substantially Complete.
024-2501	Warwick	Sealant Replacement	Work continuing. Substantial Completion 8/21.
031-2401	Holicong	Chiller Plant Replacement	Work continuing. Substantial Completion 8/21.
033-2601	Tamanend	Divide Room 106.	Work continuing. Substantial Completion 8/21.
041-2401	East	High School Realignment Addition and Renovation	Work continuing. Substantial Completion 8/14.
041-2503	East	UST Removal	Substantially Complete.
042-2401	South	High School Realignment Addition and Renovation	Phase 2 work continuing. Phase 3 (Interior spaces) work to be substantially complete 8/28.
042-2501	South	Pit Filler	Work continuing. Substantial Completion 8/21.
043-2401	West	High School Realignment Addition and Renovation	Work continuing. Tracking completion of most spaces for 8/28. Identifying delays on several renovated spaces.
Design and Bidding Phase			
022-2401	Pine Run	Chiller Plant Replacement	Professional design services approved. Consideration for DCED Grant Application.
035-2402	Unami	Cooling Tower Replacement	Design in progress. Consideration for DCED Grant Application.
041-2502	East	Stadium Turf Replacement	Pausing design for summer 2027 installation
043-2406	West	West Court St. Parking Lot Reconstruction	Pausing design for summer 2027 installation
043-2601	West	Woodshop AHU Replacement	Design services approved. Consideration for DCED Grant Application.