

Capital Project Updates - Finance and Operations Committee - October 8, 2026			
Active Construction			
JN	Building	Project	Comments
000-2405	East/Holicong	Domestic Water Supply Well Feasibility Study	Phase 1 to be completed by 8/28. Remaining work ongoing through 26/27 SY. Substantial Completion 6/2027.
000-2502	Doyle/Linden/Butler	2026 Playground Renovations	Contract close out in progress.
000-2503	Butler/Linden	Elevator Modernization	Contract closed.
000-2504	Mill Creek	2026 Paving Project	Contract close out in progress.
000-2505	Kutz/Linden	2026 Envelope Repair/Replacement	Substantial Completion 8/21. Punch list in progress.
000-2506	Barclay/Pine Run/East	2026 Generator Replacement and CB East ATS Replacement	Pine Run generators in place. Startup scheduled for 10/7. Barclay generator received. Scheduling to install in October.
000-2601	Various schools	2026 Summer Flooring	Substantial Completion 8/21. Punch list in progress.
002-2401	Operations	Garage Hydraulic Lift Replacement	Lifts 1 and 2 complete. 3rd lift work underway.
021-2402	Mill Creek	8 Classroom Addition	Punch list in progress. Starting contract close out.
024-2501	Warwick	Sealant Replacement	Contract close out in progress.
031-2401	Holicong	Chiller Plant Replacement	Punch list in progress. Starting contract close out.
033-2601	Tamanend	Divide Room 106.	Punch list in progress. Starting contract close out.
041-2401	East	High School Realignment Addition and Renovation	Punch list in progress. Starting contract close out.
042-2401	South	High School Realignment Addition and Renovation	Phase 3 (Interior spaces) work substantially complete. Flooring and punch list in progress. Phase 4 work continuing through 6/2027.
042-2501	South	Pit Filler	Punch list in progress. Starting contract close out.
043-2401	West	High School Realignment Addition and Renovation	All classrooms and common areas completed for occupancy. Continuing with unfinished work in corridors. Partial punch list in progress.
Design and Bidding Phase			
000-2605	Bridge Valley, Groveland, Jamison	2027 Playground Renovations	Professional design services proposal presented at October Committee Meeting for approval.
014-2605	Cold Spring	Elevator Modernization	Professional design services proposal presented at October Committee Meeting for approval.
022-2401	Pine Run	Chiller Plant Replacement	Professional design services approved. Consideration for DCED Grant Application.
035-2402	Unami	Cooling Tower Replacement	Design in progress. Consideration for DCED Grant Application.
041-2502	East	Stadium Turf Replacement	Consideration to resume the project. Updated professional design services proposal presented at October Committee Meeting for approval.
043-2406	West	West Court St. Parking Lot Reconstruction	Pausing design for summer 2027 installation
043-2601	West	Woodshop AHU Replacement	Design services approved. Consideration for DCED Grant Application.
054-2601	Transpotation Annex	Feasibility Study	Professional design services proposal presented at October Committee Meeting for approval.